Name of Work: Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
						Detailed Measurements			
1	KSRB 2-1.1: Earthwork in surface excavation for levelling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up to 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled including breaking of clods and neatly dressed as per specifications. specification. No KBS 2.1(a) / 2.3.1 Ordinary soil --- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					153.20			
					Present Qty	**153.20**	**Cum**	**263.28**	**40335.00**
3	KSRB 2-2.1 : Earthwork excavation by manual means in ordinay soil for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications. No KBS 2.1(a) / 2.3.5 ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					380.39			
					Present Qty	**380.39**	**Cum**	**316.15**	**120262.00**
4	KSRB 2.10 : Providing sand cement bed with 5% cement all leads for all materials and lift of 1.5 m. machine mixed, laid in layers of 15cms. thick and well compacted for foundation, including curing cost of materials labour and HOM complete as per specifications. specification. No KBS 2.10.2 ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					9.00			
					Present Qty	**9.00**	**Cum**	**3169.94**	**28515.00**
5	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications. Specification No KBS 4.1, 4.2 ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					97.86			
					Present Qty	**97.86**	**Cum**		
					Upto 125%	**90.48**	**Cum**	**5491.88**	**496878.00**
					Above 125%	**7.38**	**Cum**	**5491.88**	**40538.00**

Contractor

NEWZEN CONSULTANT Bangalore Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division, Dasarahalli
BBMP, Bangalore

Asst. Exec. Engineer

Scanned with CamScanner

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No 1500, 1700, 2200, including cost of materials, labour, HOM complete as per specifications.walls & bottom thickness 15cm For Building work ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					67.71			
	Present Qty					**67.71**	**Cum**		
	Upto 125%					**17.10**	**Cum**	**7052.52**	**120598.00**
	Above 125%					**50.61**	**Cum**	**7052.52**	**356944.00**
7	KSRB 4.2.1 : Providing and laying in position reinforced cement concrete of Design Mix M25 with OPC @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columns pillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM curing, complete but excluding cost of reinforcement as								
	Vide pre-measurement page no.					13.61			
	Present Qty					**13.61**	**Cum**	**6145.32**	**83626.00**
11	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammered dressed in courses not less than 20 cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					47.05			
	Present Qty					**47.05**	**Cum**	**4859.58**	**228624.00**
12	KSRB 15.1.3 – do – Providing ruled pointing 20 mm deep to coursed stone masonry with cement mortar 1:3 after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					25.10			
	Present Qty					**25.10**	**Sqm**	**150.14**	**3769.00**

Contractor

NEWZEAL Bangalore Consultant

Asst. Engineer

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Asst. Exec. Engineer

Scanned with CamScanner

	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.Specification No KBS 4.1, 4.2 ---- All terms and conditions are as per tender document.								
	Vide pre-measurement page no.					2.52			
	Present Qty					**2.52**	**Cum**	**5732.95**	**14426.00**
	KSRB-3.2: Providing and injecting chemical emulsion for Pre-constructional Anti-Termite Treatment, creating continuous chemical barrier under and around the column pits, walls, trenches, basement excavation, top surface of the plinth filling, junction of wall and floor, along the external perimeter of building, expansion joints, over the top surface of consolidated earth on which apron is to be laid, surrounding of pipes and conduits, with chloropyriphos emulsifiable concentrates of 20% concentration at 3.19 liter/sqm., including cost of chemical, diluting in water to one percent concentration, labour, HOM complete as per specifications. (Plinth area of the building at ground floor only shall be measured) Specification No. KBS : 3.2.6 / 3.2.7) ---- All terms and conditions are as per tender document								
	Vide pre-measurement page no.					257.73			
	Present Qty					**257.73**	**Sqm**	**114.19**	**29431.00**
E9	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications								
	Vide pre-measurement page no.					26.55			
	Present Qty					**26.55**	**Cum**	**1996.28**	**53001.00**

Contractor

NEWZEN Consultants Bangalore

Asst. Engineer

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Asst. Exec. Engineer

Scanned with CamScanner

Name of Work: Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Date of Measurement :

Detailed Measurements

Item No.	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
15	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. ---- All terms and conditions are as per tender document.								
		Nos							
	NEW KERB STONE								
	MEI Layout Part-4								
	Gym Platform Area								
	Ch:0.00 to 20.00m		1	1.20			1.20		
	Ch:0.00 to 4.25m		1	4.25			4.25		
	Ch:0.00 to 3.00m		1	3.00			3.00		
	Ch:0.00 to 0.90m		1	0.90			0.90		
	Ch:0.00 to 8.35m		1	8.35			8.35		
	Ch:0.00 to 5.35m		1	5.35			5.35		
	Ch:0.00 to 1.80m		1	1.80			1.80		
	Ch:0.00 to 2.70m		1	2.70			2.70		
	Ch:0.00 to 8.10m		1	8.10			8.10		
	Ch:0.00 to 0.95m		1	0.95			0.95		
	Ch:0.00 to 2.60m		1	2.60			2.60		
	Nele Maheshwari Park								
	Gym Platform Area								
	Entrance		2	5.90			11.80		
	Ch:0.00 to 8.20m		1	8.20			8.20		
	Ch:0.00 to 1.80m		1	1.80			1.80		
	Ch:0.00 to 1.20m		1	1.20			1.20		
	Ch:0.00 to 2.30m		1	2.30			2.30		
	Ramaiah Layout Park								
	Gym Platform Area								
	Ch:0.00 to 5.00m		2	5.00			10.00		
	Ch:0.00 to 2.80m		2	2.80			5.60		
	Children Play Area								
	Ch:0.00 to 9.50m		2	9.50			19.00		
	Ch:0.00 to 4.65m		2	4.65			9.30		
	Benches Platform								
	Ramaiah Layout Park								
			25	1.20			30.00		
			25	1.20			30.00		
			25	1.90			47.50		
	Missing Kerb								
	Ramaiah Layout Park								

Contractor

NEWZEN CONSULTANTS Bangalore Consultants

Asst, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Asst, Exec. Engineer 23/1/23

Scanned with CamScanner

Name of Work: Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Date of Measurement :

Item No.	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
	Detailed Measurements								
16	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 ---- All terms and conditions are as per tender document.								
	KERB STONE Painting	Sqm							
	MEI Layout Part-4								
	Gym Platform Area								
	Ch:0.00 to 20.00m		1	1.20		0.30	0.36		
	Ch:0.00 to 4.25m		1	4.25		0.30	1.28		
	Ch:0.00 to 3.00m		1	3.00		0.30	0.90		
	Ch:0.00 to 0.90m		1	0.90		0.30	0.27		
	Ch:0.00 to 8.35m		1	8.35		0.30	2.51		
	Ch:0.00 to 5.35m		1	5.35		0.30	1.61		
	Ch:0.00 to 1.80m		1	1.80		0.30	0.54		
	Ch:0.00 to 2.70m		1	2.70		0.30	0.81		
	Ch:0.00 to 8.10m		1	8.10		0.30	2.43		
	Ch:0.00 to 0.95m		1	0.95		0.30	0.29		
	Ch:0.00 to 2.60m		1	2.60		0.30	0.78		
	Nele Maheshwari Park								
	Gym Platform Area								
	Entrance		2	5.90		0.30	3.54		
	Ch:0.00 to 8.20m		1	8.20		0.30	2.46		
	Ch:0.00 to 1.80m		1	1.80		0.30	0.54		
	Ch:0.00 to 1.20m		1	1.20		0.30	0.36		
	Ch:0.00 to 2.30m		1	2.30		0.30	0.69		
	Ramaiah Layout Park								
	Gym Platform Area								
	Ch:0.00 to 5.00m		2	5.00		0.30	3.00		
	Ch:0.00 to 2.80m		2	2.80		0.30	1.68		
	Children Play Area								
	Ch:0.00 to 9.50m		2	9.50		0.30	5.70		
	Ch:0.00 to 4.65m		2	4.65		0.30	2.79		
	Benches Platform								
	Ramaiah Layout Park								
			25	1.20		0.30	9.00		
			25	1.20		0.30	9.00		
			25	1.90		0.30	14.25		
	Ramaiah Layout Park								

Contractor

NEWZEN CONSULTANT Bangalore
Consultant

Asst, Engineer 23/11/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Asst, Exec. Engineer 23/11/23

Scanned with CamScann

Name of Work: Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Unit of Measurement :

Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
			Detailed Measurements					
KSSB 2.6 : Providing and filling sand in foundation to required depth for sub soil treatment including watering ramming with all lead and lift complete as per specifications. specification. No KBS 2.10.2 ---- All terms and conditions are as per tender document.								
Note Maheshwari Park	Cum							
A Childrens Play Area								
1) 0.00 to 17.30m		1	17.30	10.20	0.30	52.938		
2) 0.00 to 20.00m								
A Childrens Play Area								
1) 0.00 to 9.50m		1	9.50	4.65	0.30	13.253		
2) 0.00 to 1.00m		1	1.00	2.75	0.30	0.825		
						Present Qty	67.02	
						Upto 125%	25.25	2178.14	54998.00
						Above 125%	41.77	2178.14	90971.00

Contractor

NEWZEN CONSULTANT Bangalore

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/1/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScann

Work:Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Measurement :

Detailed Measurements

Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
providing, fabricating and fixing Special Multiplay Systems consists of FRP moulded with Aluminium Sequered Platforms of size 5'X5' with 4 Support piller made out of 75mm dia G.I "B" Pipes fixed in Cement concrete 1:2:4. The platforms are to be covered with tubular Slide & Mini Aquva tunnel slide make up of high quality FRP the slide is to fixed at a height of 11' and runs runs for a length of not less than 20' and the slide should be supported at regular intervals of 6' using M.S. pipes support and the Uniform ladder with 25mm dia MS pipes with suitable hand rails and steps made out of G I sheet with Pod 4" with powder coated finish, fine quality FRP with suitable design and as per drawing Moulded FRP Slides are non-corrossive, fade free,tough grade, durable hard and should prevent UV light. The work Should be executed as per the standard specifications and directions of the engineer in charge ofthe with All lead and lift, loading and unloading and any incidental chatges required for the successful completion Of the work. (All FRP items are gel water finish or stoving paint i ovens) and as per the drawing and Specification and direction of the Engineer in charge of the work. ---- All terms and conditions are as per tender document.									
	Set								
Nele Maheshwari Park									
		1				1.00			
Ramaiah Layout Park									
12x0.00 to 20.00m		1				1.00			
						Present Qty	2.00		
						Upto 125%	1.25	593512.50	741891.00
						Above 125%	0.75	593512.50	445134.00

Contractor

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/1/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

Work: Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Measurement :

Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
			Detailed Measurements					
Supply & fixing of Pull Down Challenger (Shoulder Press) (Area - 4'6" X 3' Height 7') : All tubular steel of 2.5mm thickness are galvanized and zinc dipped. All welded joints are scalloped as necessary and welded. All welds are dressed off removing all sharp edges and burrs. Rubber: High quality grip rubber is used for the handles. Bearings: Maintenance - free self greased SKF ball bearings. Scope of delivery : 1 completely pre assembled equipments modules. This equipment is powder coated ---- All terms and conditions are as per tender document.								
	Nos							
Sole Maheshwari Park		1				1.00		
Somaiah Layout Park								
20.00 to 20.00m		1				1.00		
MEI Layout Part-4		1				1.00		
MEI Layout Part-5		1				1.00		
					Present Qty	4.00		
					Upto 125%	3.75	247380.00	927675.00
					Above 125%	0.25	247380.00	61845.00

Contractor

Consultant

Asst, Engineer 23/01/23

Asst, Exec. Engineer 23/01/2023

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

Dasarahalli Zone ward No.14

Measurement : Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
Supply & fixing of Seated Chest Press (Area - 4'6" X 3' Height 7') : The chest press is heavy guage steel frame up of 100mm NB MS pipes. The sub structure consists of 25 mm NB MS pipes and heavy duty seat pivoted to one end and moveable up down on the other. The seats are made up of pressed FRP, counterweighted machine built to support vigorous workout for up to 2 people. The Chest press supports and promotes strength to the chest, arms, shoulders and back. The exercise can be done in repetitions by increasing the time gradually which help in building stamina. Maintenance - free self greased SKF ball bearings. The whole equipment is powder coated ---- All terms and conditions are as per tender								
	Nos							
At Maheshwari Park		1				1.00		
Ramaish Layout Park		1				1.00		
9.00 to 20.00m								
BDA Layout Part-4		1				1.00		
BDA Layout Part-5		1				1.00		
					Present Qty	4.00		
					Upto 125%	3.75	257355.00	965081.00
					Above 125%	0.25	257355.00	64339.00

Contractor

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

Name of work: Providing and fixing of Elliptical (Cross Trainer) (Area - 5' X 3', Height - 5'6") : All tubular steel of 2.5 mm thickness are galvanized and zinc dipped.All welded. All welded joints are dressed off removing all sharp edges and burrs. All metal parts are powder coated using marpol powder to the thickness of 80-100 microns. Rubber: High quality grip rubber is used for the handles. Bearings Maintenance-free self aligned SKF ball bearings Scope of delivery: 1 completely pre-assembled equipment modules. This equipment is powder coated. ---- All terms and conditions are as per tender document.

Name of Work: Providing and fixing of Outdoor Gym Equipments in Maheshwari Park, Ramaiah Layout Park, Ward No.20 to 20.00m, Soap Factory Layout Part-4 & Soap Factory Layout Part-5 in Dasarahalli Zone ward No.14

Statement : Detailed Measurements

Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
Maheshwari Park	Nos	1				1.00		
Ramaiah Layout Park		1				1.00		
Soap Factory Layout Part-4		1				1.00		
Soap Factory Layout Part-5		1				1.00		
					Present Qty	**4.00**		
					Upto 125%	**3.75**	**147630.00**	**553613.00**
					Above 125%	**0.25**	**147630.00**	**36908.00**

Contractor

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

anagara Ramaiah layout and Soap factory Layout in
asarahalli Zone ward No.14

Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
& fixing of Sitting Rotation (Area- 6'x3' Height -4'6") : This equipment up of 100mm NBMS pipe the sub stracture consists of 32mm NBMS ed heavy duty self greased SKF bearing and bushes provided to ensure plate rotation, the standing plates are made up of pressed sheet metal of ngage it benches in stretching the internal and external oblique's and emphasis on the abdominals and extensor muscles of the spine , the equipment is duly powder coated ---- All terms and conditions are as per document.	Nos							
Nileshwari Park		1						
ah Layout Park						1.00		
to 20.00m		1						
Layout Part-4						1.00		
Layout Part-5		1						
						1.00		
						1.00		
					Present Qty	4.00		
					Upto 125%	3.75	133665.00	501244.00
					Above 125%	0.25	133665.00	33416.00

NEWZEN CONSULTANT Bangalore
Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScann

...junathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

...sement :

Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
...& fixing of Hip Swivel (Area- 3'x3' Height -4'6") : This equipment is made up of 100mm NB ...pillars. The footsteps are made up of Aluminium castings. This exercises a swinging motion on ...and thereby strengthens the ower abdomen , hips and thighs. This improves both cardiovascular ...and flexibility. The whole equipment is duly powder coated ---- All terms and conditions are as per ...document.								
...kheshwari Park	Nos	1				1.00		
...h Layout Park ...0.20.00m		1				1.00		
...yout Part-4		1				1.00		
...yout Part-5		1				1.00		
						1.00		
					Present Qty	4.00		
					Upto 125%	3.75	197505.00	740644.00
					Above 125%	0.25	197505.00	49376.00

...ntractor

NEWZEN CONSULTANT Bangalore
Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

...Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout
in Dasarahalli Zone ward No.14

...ement : Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
...g and fixing plain Sadarahalli granite benches of 4feet length and 1 feet width with side arm ...s of 18" height with all lead and lift and loading and unloading as per the direction of in charge ...including all taxes ---- All terms and conditions are as per tender document.								
	Nos							
...Layout Park		33				33.00		
...out Part-5		25				25.00		
					Present Qty	58.00		
					Upto 125%	37.50	16957.50	635906.00
					Above 125%	20.50	16957.50	347629.00

...ector

Bangalore NEVZEN CONSULTANT Consultant

Asst, Engineer 23/01/23

Asst. Executive Engineer 23/01/23
Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner

Dasarahalli Zone ward No.14

Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
Fixing of Children play Equipment Maxima N Swing : Inverted U Shape Structural Posts Of m are To Be Schedule HOT DIP Galvanized Steel With 114 mm OD And 2.2mm Wall of Tubing Toproll At Height 2.31m And Dia 114mm Shall Be AnAll Robotic Welded Unit From 114O.D Plasic Components Such As Swing mmSwing Seats With Colour Molded In and Thickness Of 6-8mmThe rates Are To Be Inclusive Of Supply And Installatiion At Site Inclusive ses And Transportation Charges(Data Rate)								
eshwari Park	Nos							
Layout Park		1				1.00		
30.00m		1				1.00		
						Present Qty	2.00	188023.76	376048.00

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScann

Development of parks at Manjunathanagara Ramaiah layout and Soap factory Layout in Dasarahalli Zone ward No.14

Detailed Measurements

Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
16.1 : Providing and finishing external walls in two coats with waterproof cement paint of brand and shade to give an even shade after throughly brooming the surface to remove all dirt and dered material, free from mortar drops and other foreign matter cost of materials, labour, complete ecifications								
	Sqm							
Base Plate		12	0.01				0.10	
Plate		12	0.01				0.10	
Tata CHS 100MM		12	1.00	3.00			36.00	
TATA RHS		12	0.50			2.55	15.30	
TATA RHS		11	1.00	3.53			38.83	
Bolt 16 mm Dia		12	6.00	2.50			180.00	
		12	4.00	0.75			36.00	
						Present Qty	306.32	107.85	33037.00
								Total	13395595.00
								12% GST	395266.44
								Grand Total	13790861.44

Contractor

Consultant

Asst, Engineer 23/01/23

Asst, Exec, Engineer 23/01/23

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned with CamScanner